

L&T Hydrocarbon — Daily Progress Report (Piping)

Project: RFX Assam Date: 24-Sep-2026 Reporter: M. Bora

UNIT 3 - TANK FARM

Hydrotest line 24-P-1108 started, filling in progress, 6 fitter 2 helper.

Welding machine WM-02 breakdown at tank farm, 2 hrs lost.

UNIT 3 - PUMP HOUSE

Erect spools line 10-P-1301 continued, spool 2 erected, 4 fitter.

UNIT 3 - RACK C

Spool 5 for Rack C not received from fab yard.

HSE

Toolbox talk on working at height conducted, 42 persons.